

# ST. CROIX

## DIVISION OF ROADS AND HIGHWAYS GUT SCHEDULE 2016

GUTS/LOCATIONS	DATE STARTED	DATE COMPLETED	ROADSIDE CREW	COMMENTS
Adventure	05-13-2016	06-1-2016	Superb Lawn Care	
Basin Triangle	05-15-2016		DPW/Twin City	50% completed
Canegata Ball Park	05-22-2016	06-1-2016	Twin City Landscaping	Completed
Castle Burkes	05-24-2016	80% completed	DPW	
Castle Coakley	05-16-2016	06-2-2016	Superb Lawn Care	
Contentment Road	05-03-2016	50% completed	EMJ Enterprises, LLC	
Estate Profit	05-14-2016		EMJ Enterprises, LLC	
Estate St. George	05-06-2016	60% completed	Ever Green Landscaping	
Fort Frederik	05-17-2016		ORD Landscaping	Real difficult issues still water, consulting with DPNR
Grove Place	05-07-2016		DPW/Evergreen Landscaping	Very big and long gut, lots of debris to remove.
La Grange Rt. 63	05-23-2016	80% completed	ORD, Inc.	
Midland Road	05-06-2016	06-6-2016	Ever Green Landscaping	
Salt River	04-23-2016	40% completed	Tropical Landscaping	
Sea Plane	05-10-2016	80% completed	DPW/Twin city	Been cleaned previously but filled debris again
Tide Village-vicinity of Pearl B. Larsen School	04-10-2016	06-04-2016	Twin City Landscaping	
Tulipan Welcome	04-16-2016	06-08-2016	Twin City/Tropical Landscaping	Job well done
Water Gut	05-22-2016	50% completed	Twin City	No issues
Williams Delight East	05-22-2016	75% completed	DPW/Ever Green	Very challenging, need heavy equipment assistance.
Williams Delight West Gut	05-17-2016	80% completed	Machete Brush cutting	